

Village of West Baraboo, WI

PROJECT MANAGER:

Raine Gardner, P.E.
Phone: 608-355-8913
rgardner@msa-ps.com

DATE:

March 7, 2023



Building backfill around shelter.

VILLAGE FOREST PARK PROJECT

Americon has backfilled around the park shelter and is awaiting masonry materials to start the next portion of the project. Materials are set to ship March 27th and that is when Americon plans to be back onsite. MSA continues to work with Americon on obtaining proposal costs for adding the metal roof to the park shelter and consideration adding in the site lighting back into the project. These are being considered as the Village is currently under budget within the overall CDBG grant funding. Overall costs will be presented at the March Board Meeting.

M Jolma has started some earthwork on the site in February but then had to stop due to weather. They have now started back onsite as of March 6th to begin the watermain installation this week.

MSA has solicited quotes for park amenities and with the quotes that have come back, MSA will work with Village staff to finalize for Board to approval.

With some delays due to materials and weather, MSA has continued to reach out to the Dept. of Administration to keep them informed about the project schedule to consider the impacts to the grant deadline.

UPCOMING WEEKS

- Americon will start approximately March 28th on the masonry if materials arrive in time and will remain onsite then to complete the project per their updated schedule.
- M Jolma, will begin on the utility work and overall earthwork over the next few weeks.