



Village of West Baraboo, WI

PROJECT MANAGER:

Raine Gardner, P.E. Phone: 608-355-8913 rgardner@msa-ps.com

DATE:

February 4, 2024



New Park

VILLAGE FOREST PARK AND TRAIL PROJECTS

Phase 2 - Park Shelter/Pavilion

The project has achieved Substantial Completion and Americon (general contractor) has addressed the punchlist items. Americon has completed their work for the project is working thru their next pay application. They also supplied a change order to add in the 3 picnic nodes within the site to be presented to the board for consideration to spend the remaining grant funds.

Phase 3 – Site/Utility

Project is waiting for spring to review the turf restoration and consider next steps for final completion.

Zajak Trail/GST

MSA has laid out a trail route from Connie to the park along Zajak and into the park to the main park shelter. MSA completed some additional survey last week to confirm grades within the park to match into the proposed trail. The overall trail cost estimate is being updated and preliminary plans confirmed this week.

The Village, MSA, and Sauk County met on January 19th to discuss the Great Sauk Trail Route options. The County provided an overall update to the project planning process. Then they discussed some options of getting the trail across STH 33/Linn St with considerations at Draper and at Willow Streets. The Village has explored the options and per the group that reviewed the them, the Draper Street crossing still appears to make the most sense for the County to consider for the trail crossing. The Village, MSA and County will continue coordination as the plan wraps up as the County is looking to partner with the Village on funding opportunities and next steps.

