

**Village of West Baraboo, WI****PROJECT MANAGER:**

Raine Gardner, P.E.  
Phone: 608-355-8913  
rgardner@msa-ps.com

**DATE:**

July 10, 2023



New park playground.

**VILLAGE FOREST PARK PROJECT**

The new park pavilion building is now in the final push for completion by early August. The site electrical will begin installation this week.

M Jolma has completed the majority of the site work. They are wrapping up the final site restoration and awaiting final curb/gutter and concrete paving. Then the asphalt paving will be scheduled for completion.

The playground area is complete except for some final punch list items that Northland Recreation is working to closeout and finalize the playground.

MSA has been coordinating with the Village and Alliant on the new electrical service on final placement and hopefully by late this week or the following, Alliant can get the service installed for the shelter.

As for additional project funding, the DOT released their TAP grant awards from the March cycle and unfortunately the Village was not awarded a grant. MSA will follow up with DOT to gain feedback and see if there are some easy changes to the application that would increase the Village's chances to resubmit in October. DNR Stewardship grant awards are starting to come out and the Village should hear in the next month or so if that application was successful or not.

**UPCOMING WEEKS**

- American will continue to work on completing the shelter. Seems the final wrap-up of the project per the updated schedule is calibrated for when the electrical service will be complete which is late August.
- M Jolma's will be wrapping up the project in July with paving, final restoration, and punch list items. We are awaiting a final update on when the concrete work will be finished and then they can start the paving.
- The Village could begin to plan for a ribbon cutting starting in either mid-August or sometime into September.