

**Village of West Baraboo, WI****PROJECT MANAGER:**

Raine Gardner, P.E.  
Phone: 608-355-8913  
rgardner@msa-ps.com

**DATE:**

August 8, 2023



Parking lot paving.



New park shelter nearing completion.

**VILLAGE FOREST  
PARK PROJECT**

After the severe storm that occurred on July 28<sup>th</sup>, the overall park site saw some severe erosion and several trees/debris down across the site. The Village will continue to work on the overall tree/debris clean up across the park.

The City met with MSA and M Jolma to review the overall project status, issues onsite due to the storm/erosion, and the need to complete the project by August 11<sup>th</sup>. Jolma worked the week of July 31<sup>st</sup> to complete the site restoration, repair eroded areas and rough grade the parking lot for asphalt paving on August 7/8<sup>th</sup>. Jolma had one of their subcontractors working to restore the site sledding hill and area along Terrytown Road.

Jolma has also been working to complete items on the punch list. This will continue as the project wraps up this week.

The playground area is now complete. The electrical service to the shelter has been installed onsite and the Village is working to get fiber installed to the park shelter as well through Reedsburg Utility – Light Speed.

With the paving of the parking lot set to be completed this week, this will allow the City to strip the parking lot and get the parking lots signs up and in place yet this month.

Americon is working to wrap up the park shelter. Some additional site lighting was added per the Village, to behind the park shelter for security purposes. In addition, several more can lights were added per Village request to the shelter itself to add to more lighting to the patio/grilling area and above the service counter area. Americon is still on track to complete the project on time by mid-August.

MSA did hold a conference call with WisDOT to review the TAP grant application. Raine will provide an update at the meeting on these comments, but WisDOT did recommend the Village consider reapplying for

## PROJECT UPDATE

---

the project in a phased approach as they did like the overall project. DNR Stewardship grant awards are starting to come out and the Village should hear in the next month or so if that application was successful or not.

Lastly, MSA and American plan to share the cost of the shelter dedication plaque for the park shelter. MSA will coordinate with American and Bill.

### UPCOMING WEEKS

- The Village could begin to plan for a ribbon cutting. September 16<sup>th</sup>? Village to confirm date for planning.